Bangladesh Power Development Board

DAILY ELECTRICITY GENERATION REPORT

Office of the Member, Generation
Tel : 9564667, 9551095

Month April, 2026 | Day: **Wednesday** | Date : **21-05-2026**

Probable Maximum Demand : 17800.00 MW | **Probable Maximum Generation :** 17200.00 MW

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	20-May-25 (Yesterday) Actual Peak Generation (MW)		21-05-2026 (Today) Probable Peak Generation (MW)		20.05.25 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/Coal/oil/Water Limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
(A)	**Plants in operation:**													
1	Ghorasal Repowered CCPP Unit-3 (GT)	Gas	(PDB)	1 x 260	260	260	0	0	0	0		260	Under project work	
2	a) Ghorasal Repowered CCPP Unit-4	Gas	(PDB)	1 x 210	210	180	0	0	230	230	180		Gas Shortage	
	b) Ghorasal TPP Unit-5	Gas	(PDB)	1 x 210	210	190	0	0	190	190	190		Gas Shortage	
3	Ghorasal 365 MW CCPP Unit-7	Gas	(PDB)	1x 254+1x 12	365	365	0	0	260	260	365		Gas Shortage	
4	Ghorashal 108MW PP (Regent)	Gas	(IPP)	34x3.35	108	108	0	0	98	98	108		Gas Shortage	
5	Tongi 80 MW GTPP	Gas	(PDB)	1 x 105	105	105	0	0	0	0	105		Gas Shortage	
	Haripur GTPP	Gas	(PDB)	1 x 32			0	0	0	0				
6	Meghnaghat 450 MW CCPP(MPL)	Gas	(IPP)	2x140+1x170	450	450	0	0	450	450	450		Gas Shortage	
7	210 MW Siddhirgonj TPP	Gas	(PDB)	1 x 210	210	115	0	0	0	0		115	Under Overhauling	
8	Haripur 412 MW CCPP	Gas	(EGCB)	1x273+1x139	412	400	401	406	412	412				
9	Siddhirgonj 2*120 MW GTPP	Gas	(EGCB)	2 x 105	210	208	0	0	210	210	208		Gas Shortage	
10	Siddhirganj 335 MW CCPP	Gas	(EGCB)	1 x 217+1x11	335	335	313	317	335	335				
11	Meghnaghat 335MW CCPP(Summit)	Gas	(IPP)	2x110+1x110	335	335	0	0	335	335	335		Gas Shortage	
12	Madanganj-55 MW PP(Summit)	HFO	(IPP)	x17.08+1x11.	55	55	55	55	55	55				
13	Gagnagar 102 MW PP (Digital Power)	HFO	(IPP)	12x8.924	102	102	0	0	102	102				
	Narshingdi 22 MW PP (Doreen)	Gas	(SIPP, REB)	8x2.90			0	0	0	0				
14	Summit Power Ashulia	Gas	(SIPP, REB)	6x3.67+7x8.73	45	45	17	18	33	33				
	Summit Power Madhabdi	Gas	(SIPP, REB)	6x3.67+7x8.73	35	35	20	21	21	21				
	Maona 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73										
	Rupganj 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73										
15	Gazipur 52 MW PP	HFO	(RPCL)	6x8.90	52	52	48	24	52	52				
16	Gazipur 100 MW PP	HFO	(RPCL)	6x18.415	105	105	105	52	105	105				
17	Kodda 150MW PP	HFO	BR-Power gen	9x17.06	149	149	110	127	149	149				
18	Kamalaghat 54 MW PP (Banco Energy)	HFO	(IPP)	3x18.69	54	54	17	35	54	54				
19	Kodda 300 MW PP Unit-2 (Summit)	HFO	(IPP)	18x17.076	300	300	260	145	300	300				
20	Kodda 149 MW PP Unit-1 (Summit)	HFO	(IPP)	x18.415+1x8.9	149	149	131	132	149	149				
21	Nababganj 55 MW PP (Southern power)	HFO	(IPP)	3x19.3	55	55	0	35	55	55				
22	Manikganj 55 MW PP (Northern)	HFO	(IPP)	3x19.3	55	55	35	55	55	55				
23	Meghnaghat 104 MW PP (OPSL)	HFO	(IPP)	6x18.5	104	104	0	0	104	104				
24	Manikgonj 162MW PP(MPGL)	HFO	(IPP)	9x18	162	162	54	54	162	162				
25	Manikgonj 35MW Solar PP (Inspectra Solar Ltd.)	Solar	(IPP)	1x35	35	35	34	0	32	0				
26	Kanchan Purbachal Power Generation Ltd.	HFO	(IPP)	3x19.404	55	55	0	14	55	55				
	Keraniganj 100 MW PP (Powerpac)	HFO	(NENP)	8x13.45										
27	Unique Meghnaghat 584MW CCPP	Gas	(IPP)	1x400+1x184	584	584	470	375	584	584				
28	Meghnaghat 583 MW CCPP(Summit)	Gas	(IPP)	1x390+1x193	583	583	0	0	583	583	583		Gas Shortage	
29	Meghnaghat (Jera) 718MW CCPP	Gas	(IPP)	240*2+238	718	718	297	186	718	718	532		Gas Shortage	
30	Sripur 150 MW	HFO	BR-Power gen	150	160	160	142	142	160	160				
	Dhaka Zone Total				**6767**	**6608**	**2509**	**2193**	**6048**	**6016**	**3056**	**375**		
31	Karnaphuli Hydro PP Unit-1,2,3,4, 5	Hydro	(PDB)	2x40, 3x50	230	230	30	107	30	30				
32	Chattogram TPP	Gas	(PDB)	2 x 210	420	360	0	0	0	0	360		Gas Shortage	
33	Kaptai 7 MW Solar PP	Solar	(PDB)		6	6	2.04	0	0	0				
34	Raozan 25 MW PP	HFO	(RPCL)	3x8.9	25	25	8	21	26	26				
35	Teknaf 20MW PP (Solartech)	Solar	(IPP)	1x20	20	20	0	0	18	0				
36	Patenga 50MW PP (Baraka)	HFO	(IPP)	8x6.89	50	50	38	45	50	50				
37	Sikalbaha 105 MW PP (Baraka Sikalbaha)	HFO	(IPP)	6x18.415	105	105	89	95	105	105				
38	Shikalbaha Peaking GT	Gas	(PDB)	1 x 150	150	150	0	0	0	0		150	Under maint.	
39	Sikalbaha 225 MW CCPP	Gas	(PDB)	1 x 150+1 x 75	225	225	210	215	215	220				
40	Anwara 300 MW PP (United)	HFO	(IPP)	17x17.076+ 3x8.04	300	300	0	33	300	300				
41	Juldah 100 MW PP Unit-3 (Acorn)	HFO	(IPP)	8x13.45	100	100	24	74	100	100				
42	Dohazari -Kalaish 100 MW Peaking	HFO	(PDB)	6x17.0	102	98	0	49	0	51				
43	Hathazari 100 MW peaking PP	HFO	(PDB)	11x8.9	98	98	36	60	48	64				
*	Malancha, Ctg.EPZ (United)	Gas		5x8.73+3x9.34			0	5	5	25				
44	Chattogram 108 MW PP (ECPV)	HFO	(IPP)	16x7.00	108	108	19	50	108	108				
45	Sikalbaha 54 MW PP(Jodiac Power)	HFO	(IPP)	3x18.55+1x3.6	54	54	0	54.36	54	54				
46	Karnaphuli Power Ltd.	HFO	(IPP)	6x18.41+1x6.4	110	110	33	106	110	110				
47	Juldah unit-2 (Acorn)	HFO	(IPP)	8x13.6	100	100	24	50	100	100				
48	Chattogram 116 MW PP (Anlima Energy Ltd.)	HFO	(IPP)	6x21.06	116	116	0	92	116	116				
49	Mirsharai 150 MW	HFO	BR-Power ge	9x18.5	163	160	147	140	163	163				
50	Chattogram 2*612MW Coal Based PP (SS Power)	Coal	(IPP)	2x612	1224	1224	1224	1224	1224	1224				
51	Matarbari 2*600 MW (CPGCL)	Coal	(CPGCL)	2x575	1150	1150	930	1000	930	1000				
52	Cox's Bazar Wind PP	(Wind)	(IPP)	1x60	60	60	12	3	12	12				
	Chattogram Zone Total				**4916**	**4849**	**2826**	**3423**	**3714**	**3858**	**360**	**150**		
53	Ashuganj 50 MW PP	Gas	(APSCL)	14x3.968	53	47	38	36	42	42				
54	Ashuganj 225 MW CCPP	Gas	(APSCL)	1*142+1*75	221	221	0	0	221.25	221.24		221	Under maint.	
55	Ashuganj 450 MW CCPP(South)	Gas	(APSCL)	1x360	360	360	250	300	342.01	342.01				
56	Ashuganj 450 MW CCPP(North)	Gas	(APSCL)	1x361	360	360	353	357	350	350				
57	Ashuganj 420 MW CCPP(East)	Gas	(APSCL)	1x284+1x116	400	400	388	393	393	393				
58	Ashuganj 195MW PP (APSCL-United)	Gas	(IPP)	20*9.73+1*16	195	195	0	8	195	195				
59	Ashuganj 51 MW PP (Midland)	Gas	(IPP)	6x9.34	51	51	0	35	51	51				
60	Ashuganj 150MW PP (Midland)	HFO	(IPP)	23x7.015	150	150	0	56	150	150				
61	Titas 50 MW Peaking PP	HFO	(PDB)	6x8.92	52	52	22	20	40	40				
62	Chandpur 150 MW CCPP	Gas	(PDB)	1X106+1x57	163	163	92	96	163	163		67	ST Under maint.	
63	Chandpur 200MW (Desh energy)	HFO	(IPP)	12x18.415	200	200	186	69	200	200				
	Feni 11 MW PP (Doreen)	Gas	(SIPP, REB)	4x2.90			0	0	0	0				
64	Jangalia 52 MW PP (Lakdanavi)	HFO	(IPP)	6x8.92	52	52	25	34	52.2	52.2				
65	Cumilla 25 MW PP (Summit)	Gas	(SIPP, REB)	3x3.67+2x6.9	25	25	13	19	17.75	24.5				
66	Feni 114 MW (Lakdanavi)	HFO	(IPP)	**18.415+1*9.7	114	114	103	104	114	114				
67	Chowmuhani 113 MW	HFO	(IPP)	12*9.78+2*3.1	113	113	9	12	113	113				
68	Chandpur 115MW PP (Doreen)	HFO	(IPP)	4x18.516+2x25.4	115	115	29	69	115	115				
69	Ashuqani 55 MW PP (Precision)	Gas	(NENP)	15*4	55	55	43	46	52.82	52.82				
70	Sonagazi 75 MW Solar Plant	(Solar)	(EGCB)	1x75	75	75	57	0	70	0			Test run	
**	Imoprt (Tripura)		India		160	160	158	168	84	78				
	Cumilla Zone Total				**2914**	**2908**	**1766**	**1822**	**2766**	**2696**	**0**	**288**		
71	RPCL 210MW CCPP	Gas	(IPP)	4x35+1x70	210	202	0	0	157.5	157.5	202		Gas Shortage	
72	Jamalpur 115 MW PP (United)	HFO	(IPP)	12x9.87	115	115	9	12	10	10				
73	Mymensingh 200 MW PP (United)	HFO	(IPP)	21x9.780	200	200	92	115	90	90				
74	Sarishabari 3 MW Solar Plant	Solar	(IPP)	1x3	3	3	2.5	0	2.25	0				
75	Sutiakhali 50 MW Solar PP	Solar	(IPP)	1x50	50	50	48.34	0	45	0				
76	Bhairob 54 MW PP	HFO	(IPP)	3x18.2	54	54	16	0	54.5	54.5				
77	Tangail 22 MW PP(PPGL)	HFO	(IPP)	4x6.7	22	22	0	12	22	22				
	Mymensing Zone Total				**654**	**646**	**168**	**139**	**381**	**334**	**202**	**0**		

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	20-May-25 (Yesterday) Actual Peak Generation (MW)		21-05-2026 (Today) Probable Peak Generation (MW)		20.05.25 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/Coal/oil/Water Limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
78	Fenchugonj CCPP Phase-1	Gas	(PDB)	2x32+1x33	97	70	42	42	42	42				
79	Fenchugonj CCPP Phase-2	Gas	(PDB)	2x35+1x35	104	90	30	30	0	0				
80	Kushiara 163 MW CCPP (KP)	Gas	(IPP)	1x109+1x54	163	163	147	142	163	163				
	Hobiganj 11MW PP Cofidence-E	Gas	(SIPP, REB)	4x2.90										
81	Shahjibazar GTPP Unit- 8 & 9	Gas	(PDB)	2x35	70	66	22	30	30	30		35	Unit-9 Under maint.	
82	Shajibazar 330 MW CCPP	Gas	(PDB)	2x110+1x110	330	330	152	154	155	155		176	Gt-2 Under maint.	
83	Sylhet 225 MW CCPP	Gas	(PDB)	1x142+1x89	231	231	101	100	102	102				
84	Sylhet 20 MW GTPP	Gas	(PDB)	1 x 20	20	20	0	0	20	20				
85	Shahjahanulla 25 MW PP	Gas	(CIPP, REB)	3x9.34	25	25	8	16	25	25				
86	Bibiana-II 341 MW CCPP (Summit)	Gas	(IPP)	1x222+1x119	341	341	310	315	341	341				
87	Bibiyana-III 400 MW CCPP	Gas	(PDB)	1x285+1x115	400	400	230	308	250	250				
88	Bibiyana South 383 MW CCPP	Gas	(PDB)	1x252+1x131	383	383	0	0	0	0		383	HGPI Due	
89	Shahjibazar 100 MW GTPP	Gas	(PDB)	1x100	100	100	0	0	0	0			Test run	
90	Shahjibazar 86MW PP (Shahjibazar)	Gas	(NENP)	32x2.90	86	86	0	84	86	86				
91	Moulvibazar 10 MW Solar Power Plant	Solar	IPP	1*10	10	10	10	0	0	0				
	Sylhet Zone Total				**2360**	**2315**	**1052**	**1221**	**1214**	**1214**	**0**	**594**		
	Bheramara GTPP Unit- 3	HSD	(PDB)	1 x 20			0	0	0	0				
92	Bheramara 410 MW CCPP	Gas	(NWPGCL)	x 278+1 x 13	410	410	150	152	410	410	258		Gas Shortage	
93	Faridpur 50 MW Peaking PP	HFO	(PDB)	8x6.98	54	54	0	33	32	32				
94	Gopalganj 100 MW Peaking PP	HFO	(PDB)	16x6.98	109	109	0	42	50	50				
95	Khulna 225 MW CCPP	HSD/ Gas	(NWPGCL)	1 x 150+1x75	230	230	0	0	230	230				
96	Rupsha 105 MW PP (Orion rupsha)	HFO	(IPP)	6x18.445	105	105	0	0	105	105				
97	Madhumati 100 MW PP	HFO	(NWPGCL)	6x18.415	105	105	0	105	105	105				
98	Mongla Orion 100 MW Solar PP	Solar	(IPP)		100	100	98.53	0	90	0				
99	Maitree Super Thermal 1320 MW PP (U-1)	Coal	(BIFPCL)	2x617	1234	1234	876	1100	617.1	617.1				
99	Khulna 330 MW CCPP	Gas/HSD	(BPDB)	1x220+1x116	336	336	0	0	330	330				
**	Rupsha 800 MW CCPP	Gas/HSD	(NWPGCL)										Test Run	
**	Bheramara (HVDC)		India		1000	1000	903	781	1000	1000				
**	Nepal		Nepal		40	40	0	0	0	0				
	Khulna Zone Total				**3723**	**3723**	**2028**	**2213**	**2969**	**2879**	**258**	**0**		
100	Barisal 110 MW PP (Summit)	HFO	(IPP)	7 x 17.076	110	110	0	110	110	110				
	Bhola 33 MW PP (Venture)	Gas	(NENP)	1x34.50			0	0	0	0				
101	Bhola 225 MW CCPP	Gas	(PDB)	2x63+1x68	194	194	120	120	130	130				
102	Payra 1320 MW TPP	Coal	(BCPCL)	2x622	1244	1244	1108	1230	1244	1244				
103	Potuakhali 150MW PP (UPPL)	HFO	(IPP)	x18.415+1x9.2	150	150	0	54	150	150				
104	Barisal Electric 307 MW	Coal	(IPP)	1x307	307	307	237	307	307	307				
105	Barisal 1 MW Solar PP	Solar	(BPDB)	1x1	1	1	0.66	0	1	0				
106	Bhola 220MW CCPP (Nutan Bidyut BD Ltd)	Gas/HSD	(IPP)	2x75+1x70	220	220	220	220	220	220				
107	Patuakhali 1320 MW (RNPL)	Coal	RPCL	660*2	590	590	793	1003	1244	1244			Coal Shortage	
	Barishal Zone Total				**2816**	**2816**	**2479**	**3044**	**3406**	**3405**	**0**	**0**		
108	a) Baghabari 71 MW GTPP	Gas	(PDB)	1 x 71	71	71	0	0	0	0	71		Gas Shortage	
	b) Baghabari 100 MW GTPP	Gas	(PDB)	1 x 100	100	100	0	0	0	0		100	Under maint.	
109	Baghabari 50 MW Peaking PP	HFO	(PDB)	6x8.9	52	52	0	40	40	40				
110	Bera 70 MW Peaking PP	HFO	(PDB)	9x8.29	71	71	0	0	32	32				
111	Chapainawabganj 100 MW Peaking PP	HFO	(PDB)	12x8.924	104	104	0	100	92	92				
112	Katakhali 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	19	32	32				
113	Santahar 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	25	30	30				
114	Sirajgonj 225MW CCPP Unit-1	Gas	(NWPGCL)	1x150+1x75	210	210	150	140	214	214	70		Gas Shortage	
115	Sirajgonj 225MW CCPP Unit-2	Gas	(NWPGCL)	1x150 + 1x75	220	220	150	140	220	220	80		Gas Shortage	
116	Sirajgonj 225MW CCPP Unit-3	Gas	(NWPGCL)	1x141+1x79	220	220	0	0	220	220	220		Gas Shortage	
117	Sirajgonj 400 MW CCPP Unit-4	Gas	(IPP)	1x282+1x132	414	414	380	360	413.79	413.79				
	Ullapara 11 MW PP (Summit)	Gas	(SIPP, REB)	4x2.90										
118	Natore 52 MW PP (Rajlanka)	HFO	(IPP)	6x8.92	52	52	0	52	52.2	52.2				
119	Bagura 113 MW (Confidence) U-1	HFO	(IPP)	6*18.55	113	113	0	113	113	113				
120	Bagura 113 MW PP (Confidence) U-2	HFO	(IPP)	6x18.55	113	113	0	113	113	113				
	Amnura 50 MW PP(Sinha)	HFO	(NENP)	7x7.79										
121	Sirajgonj 6.55 MW Solar	Solar	(NWPGCL)	1x6	6	6	5.01	0	6	0				
122	Sirajganj 68 MW Solar Park	Solar	(IPP)	68	68	68	51	0	61	0				
123	Pabna Solar 100 MW	Solar	(IPP)	100	100	100	91	0	100	0				
124	Sirajgonj 2 MW Wind Power Plant	Wind	(BPDB)		2	2	0	0	0	0				
125	Pabna 64 MW Solar Plant				65	65	36.49	0	52	0				
126	Adani Power Jharkhanda Ltd		(Import)	2x748	1496	1436	1422	1448	1436	1436				
	Rajshahi Zone Total				**3577**	**3517**	**2285**	**2550**	**3227**	**3008**	**441**	**100**		
127	Barapukuria TPP Unit-1 &2	Coal	(PDB)	2x 125	250	170	45	46	52	52		124	Under maint U-2	
128	Barapukuria 275 MW TPP Unit-3	Coal	(PDB)	1 x 274	274	274	0	171	0	0				
129	Rangpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	20	20				
130	Rangpur 113 MW PP (Confidence)	HFO	(IPP)	7*16x 2*3	113	113	20	98	113	113				
131	Saidpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	0	0				
132	Majipara, Tatulia 8 MW Solar PP (Sympa Power)	Solar	(IPP)	1 x 8	8	8	6.6	0	6	0				
133	Thakurgaon 115MW PP (Energypac)	HFO	(IPP)	6*20	115	115	0	115	115	115				
134	Lalmonirhat 30 MW Solar (Intraco)	Solar	(IPP)	1*30	30	30	34	0	30	0				
135	Teesta Solar Limited	Solar	(IPP)	1 x 200	200	200	201	0	160.26	0				
136	Saidpur 150 MW Simple Cycle Power Plant	HSD	PDB	1*150	162	162	0	165	0	0				
	Rangpur Zone Total				**1192**	**1112**	**307**	**595**	**496**	**300**	**0**	**124**		
	Sub-total: Plants in operation				**28919**	**28494**	**15418.8**	**17201**	**24221**	**23710**	**4317**	**1631**		
(B) Plants under long term maintenance/ contract expired														
	Sub-Total: Plants under long term maintenance/ contract expired					0	0	0	0	0	0	0		
136	**Gross Total**				**28919**	**28494**	**15419**	**17201**	**24221**	**23710**	**4317**	**1631**		

(C) Actual data of 20.05.25 Yesterday Tuesday :

01.	Max. Demand at eve. peak (Generation end)	:	**17611**	MW, at =	**21:00 Hr.**
02.	Evening-peak Generation (Generation end)	:	**17201**	MW, at =	**21:00 Hr.**
03.	Highest Generation (Generation end)	:	**17201**	MW, at =	**21:00 Hr.**
04.	Day Peak Demand	:	**15734**	MW, at =	**12:00 Hr.**
05.	Day-peak Generation (Generation end)	:	**15419**	MW, at =	**12:00 Hr.**
06.	Minimum Generation (Generation end)	:	**13898**	MW, at =	**08:00 Hr.**
	Evening Peak Load-shed (Sub-station end)	:	**392**	MW, at =	**08:00 Hr.**
07.	Generation shortfall at evening peak due to :	:			
	a) Gas/LF limitation	:	**4317**	MW	
	d) Coal supply Limitation	:	**0**	MW	
	b) Low water level in Kaptai lake	:	**0**	MW	
	c) Plants under shut down/ maintenance	:	**1631**	MW	
08.	Total Energy (Generation + Import)	:	**372.24**	MKWh	
	By Gas = 125.848 MKWH		By Oil = 51.130 MKWh		
	By Coal = 130.450 MKWH		Hydro&Wind= 0.875 MKWh		
	By Solar= 4.402 MKWH		Imported= 59.533 MKWh		
09.	Total Gas Supplied	:	**0**	MMCFD	

10. Zone wise Demand and Load-shed at Evening Peak (Sub-station end) :

Zone	Demand MW	Supply MW	Load Shed MW	Zone	Demand MW	Supply MW	Load Shed MW
Dhaka	**6283**	**6213**	**70**	Mymensingh	**1214**	**994**	**220**
Chattogram	**1682**	**1682**	**0**	Sylhet	**678**	**678**	**0**
Khulna	**2120**	**2058**	**62**	Barishal	**533**	**533**	**0**
Rajshahi	**1821**	**1821**	**0**	Rangpur	**1137**	**1137**	**0**
Cumilla	**1661**	**1621**	**40**				
				Total	**17129**	**16737**	**392**

11. Fuel cost : (a) Gas = **440204728** Taka (c) Coal = **853304762** Taka
(b) Oil = **885151681** Taka (d) Renewable **73069617** Taka
(e)Import= **349133381** Taka Total = **2600864170** Taka

12. Maximum Temperature: **36.2**

13. Energy Flow from East to West: **0**

14. Energy Flow from West to East: **53617309.09**

15. Power Flow during Peak Demand (W-E): **2496**

16. Maximum Power Flow (W-E): **2661**

(D) Forecast of 21-05-2026 (Today) :

01.	Probable Maximum Demand at Day Peak:	**15900.00 MW**	04.	Probable Load Shed:	**600** At evening peak (Sub-station end)
02.	Probable Maximum Demand at Evening Peak:	**17800.00 MW**	05.	Probable Total Energy Generation:	**361.34762 MKWHr.**
03.	Probable Maximum Generation at Evening Peak:	**17200.00 MW**	06.	Probable Maximum Temperature:	**32.00°C**

* Captive Power ** Imported Power

#Remarks: Highest Generation 16794 MW on 23-07-2025 at 21:00

(Md. Helalur Rahman)
Deputy Secretary, Generation