Bangladesh Power Development Board

DAILY ELECTRICITY GENERATION REPORT (HFO Based)

Office of the Member, Generation
Tel : 9564667, 9551095

Month September, 2026 | Day: **Wednesday** | Date : **30-09-2026**

Probable Maximum Demand : 17870.00 MW | **Probable Maximum Generation : 15562.44 MW**

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	29-Sep-26 (Yesterday) Actual Peak Generation (MW)		30-09-2026 (Today) Probable Peak Generation (MW)		29.09.26 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/Coal/oil/Water Limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
(A)	**Plants in operation:**													
1	Ghorasal Repowered CCPP Unit-3 (GT)	Gas	(PDB)	1 x 260	260	260	0	0	0	0		260	Under project work	
2	a) Ghorasal Repowered CCPP Unit-4	Gas	(PDB)	1 x 210	210	180	0	0	230	230	180		Gas Shortage	
	b) Ghorasal TPP Unit-5	Gas	(PDB)	1 x 210	210	190	0	0	190	190	190		Gas Shortage	
3	Ghorasal 365 MW CCPP Unit-7	Gas	(PDB)	1x 254+1x 126	365	365	0	0	260	260	365		Gas Shortage	
4	Ghorashal 108MW PP (Regent)	Gas	(IPP)	34x3.35	108	99	0	0	100	100	99		Gas Shortage	
5	Tongi 80 MW GTPP	Gas	(PDB)	1 x 105	105	105	0	0	0	0	105		Gas Shortage	
	Haripur GTPP	Gas	(PDB)	1 x 32			0	0	0	0				
6	Meghnaghat 450 MW CCPP(MPL)	Gas	(IPP)	2x140+1x170	450	450	0	0	0	0			Contract Expired	
7	210 MW Siddhirgonj TPP	Gas	(PDB)	1 x 210	210	115	0	0	0	0		115	Under Overhauling	
8	Haripur 412 MW CCPP	Gas	(EGCB)	1x273+1x139	412	412	361	410	412	412				
9	Siddhirgonj 2*120 MW GTPP	Gas	(EGCB)	2 x 105	210	210	0	0	210	210	210		Gas Shortage	
10	Siddhirganj 335 MW CCPP	Gas	(EGCB)	1 x 217+1x118	335	335	302	305	335	335				
11	Meghnaghat 335MW CCPP(Summit)	Gas	(IPP)	2x110+1x110	335	335	134	0	335	335				
12	Madanganj-55 MW PP(Summit)	HFO	(IPP)	4x17.08+1x11.	55	55	55	55	55	55				
13	Gagnagar 102 MW PP (Digital Power)	HFO	(IPP)	12x8.924	102	102	0	0	102	102				
	Narshingdi 22 MW PP (Doreen)	Gas	(SIPP, REB)	8x2.90			0	0	0	0				
14	Summit Power Ashulia	Gas	(SIPP, REB)	6x3.67+7x8.73	45	45	9	9.5	33	33				
	Summit Power Madhabdi	Gas	(SIPP, REB)	6x3.67+7x8.73	35	35	15	15	22	22				
	Maona 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73										
	Rupganj 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73										
15	Gazipur 52 MW PP	HFO	(RPCL)	6x8.90	52	52	8	8	52	52				
16	Gazipur 100 MW PP	HFO	(RPCL)	6x18.415	105	105	17	105	105	105				
17	Kodda 150MW PP	HFO	BR-Power gen	9x17.06	149	149	16	30	149	149				
18	Kamalaghat 54 MW PP (Banco Energy)	HFO	(IPP)	3x18.69	54	54	17	54	54	54				
19	Kodda 300 MW PP Unit-2 (Summit)	HFO	(IPP)	18x17.076	300	300	145	295	300	300				
20	Kodda 149 MW PP Unit-1 (Summit)	HFO	(IPP)	x18.415+1x8.9	149	149	90	149	149	149				
21	Nababganj 55 MW PP (Southern power)	HFO	(IPP)	3x19.3	55	55	17	55	55	55				
22	Manikganj 55 MW PP (Northern)	HFO	(IPP)	3x19.3	55	55	35	55	55	55				
23	Meghnaghat 104 MW PP (OPSL)	HFO	(IPP)	6x18.5	104	104	0	0	104	104				
24	Manikgonj 162MW PP(MPGL)	HFO	(IPP)	9x18	162	162	54	162	162	162				
25	Manikgonj 35MW Solar PP (Inspectra Solar Ltd.)	Solar	(IPP)	1x35	35	35	0	0	34	0				
26	Kanchan Purbachal Power Generation Ltd.	HFO	(IPP)	3x19.404	55	55	17	35	55	55				
	Keraniganj 100 MW PP (Powerpac)	HFO	(NENP)	8x13.45										
27	Unique Meghnaghat 584MW CCPP	Gas	(IPP)	1x400+1x184	584	584	460	445	584	584				
28	Meghnaghat 583 MW CCPP(Summit)	Gas	(IPP)	1x390+1x193	583	583	145	370	583	583	213		Gas Shortage	
29	Meghnaghat (Jera) 718MW CCPP	Gas	(IPP)	240*2+238	718	718	0	0	718	718	718		Gas Shortage	
30	Sripur 150 MW	HFO	BR-Power gen	150	160	160	143.42	143.42	143.42	143.42				
	Dhaka Zone Total				**6767**	**6613**	**2040**	**2701**	**5587**	**5553**	**2080**	**375**		
31	Karnaphuli Hydro PP Unit-1,2,3,4, 5	Hydro	(PDB)	2x40, 3x50	230	230	221	221	222	222				
32	Chattogram TPP	Gas	(PDB)	2 x 210	420	360	0	0	0	0	360		Gas Shortage	
33	Kaptai 7 MW Solar PP	Solar	(PDB)		6	6	3.66	0	4	0				
34	Raozan 25 MW PP	HFO	(RPCL)	3x8.9	25	25	8	25.5	26	26				
35	Teknaf 20MW PP (Solartech)	Solar	(IPP)	1x20	20	20	6	0	19	0				
36	Patenga 50MW PP (Baraka)	HFO	(IPP)	8x6.89	50	50	26	50	50	50				
37	Sikalbaha 105 MW PP (Baraka Sikalbaha)	HFO	(IPP)	6x18.415	105	105	85	85	105	105				
38	Shikalbaha Peaking GT	Gas	(PDB)	1 x 150	150	150	0	0	0	0		150	Under maint.	
39	Sikalbaha 225 MW CCPP	Gas	(PDB)	1 x 150+1 x 75	225	225	211	82	215	215				
40	Anwara 300 MW PP (United)	HFO	(IPP)	17x17.076+ 3x8.04	300	300	176	212	300	300				
41	Juldah 100 MW PP Unit-3 (Acorn)	HFO	(IPP)	8x13.45	100	100	88	100	100	100				
42	Dohazari -Kalaish 100 MW Peaking	HFO	(PDB)	6x17.0	102	98	48	51	0	51				
43	Hathazari 100 MW peaking PP	HFO	(PDB)	11x8.9	98	98	40	48	0	0				
*	Malancha, Ctg.EPZ (United)	Gas		5x8.73+3x9.34			3	25	30	42				
44	Chattogram 108 MW PP (ECPV)	HFO	(IPP)	16x7.00	108	108	25	32	95.1	95.1				
45	Sikalbaha 54 MW PP(Jodiac Power)	HFO	(IPP)	3x18.55+1x3.6	54	54	36	54.36	54	54				
46	Karnaphuli Power Ltd.	HFO	(IPP)	6x18.41+1x6.4	110	110	110	110	110	110				
47	Juldah unit-2 (Acorn)	HFO	(IPP)	8x13.6	100	100	100	100	100	100				
48	Chattogram 116 MW PP (Anlima Energy Ltd.)	HFO	(IPP)	6x21.06	116	116	80	107	116	116				
49	Mirsharai 150 MW	HFO	BR-Power gen	9x18.5	163	163	35	160	163	163				
50	Chattogram 2*612MW Coal Based PP (SS Power)	Coal	(IPP)	2x612	1224	1224	1160	1224	1224	1224				
51	Matarbari 2*600 MW (CPGCL)	Coal	(CPGCL)	2x575	1150	1056	1050	1050	1150	1150				
52	Cox's Bazar Wind PP	(Wind)	(IPP)	1x60	60	60	4	0	15	8				
	Chattogram Zone Total				**4916**	**4758**	**3516**	**3737**	**4098**	**4131**	**360**	**150**		
53	Ashuganj 50 MW PP	Gas	(APSCL)	14x3.968	53	47	0	0	42	42				
54	Ashuganj 225 MW CCPP	Gas	(APSCL)	1×142+1*75	221	221	194	205	221.25	221.25				
55	Ashuganj 450 MW CCPP(South)	Gas	(APSCL)	1x360	360	319	260	265	342.01	342.01				
56	Ashuganj 450 MW CCPP(North)	Gas	(APSCL)	1x361	360	353	330	337	350	350				
57	Ashuganj 420 MW CCPP(East)	Gas	(APSCL)	1x284+1x116	400	393	330	320	393	393				
58	Ashuganj 195MW PP (APSCL-United)	Gas	(IPP)	20*9.73+1*16	195	195	6	0	195	195	195		Gas Shortage	
59	Ashuganj 51 MW PP (Midland)	Gas	(IPP)	6x9.34	51	51	51	51	51	51				
60	Ashuganj 150MW PP (Midland)	HFO	(IPP)	23x7.015	150	150	127	150	150	150				
61	Titas 50 MW Peaking PP	HFO	(PDB)	6x8.92	52	52	15	15	20	20				
62	Chandpur 150 MW CCPP	Gas	(PDB)	1X106+1x57	163	163	108	108	163	163				
63	Chandpur 200MW (Desh energy)	HFO	(IPP)	12x18.415	200	200	22	171	200	200				
	Feni 11 MW PP (Doreen)	Gas	(SIPP, REB)	4x2.90			0	0	0	0				
64	Jangalia 52 MW PP (Lakdanavi)	HFO	(IPP)	6x8.92	52	52	0	0	52.2	52.2				
65	Cumilla 25 MW PP (Summit)	Gas	(SIPP, REB)	3x3.67+2x6.93	25	25	19	16	24.5	24.5				
66	Feni 114 MW (Lakdanavi)	HFO	(IPP)	7*18.415+1*9.7	114	114	18	18	114	114				
67	Chowmuhani 113 MW	HFO	(IPP)	12*9.78+2*3.1	113	113	36	73	113	113				
68	Chandpur 115MW PP (Doreen)	HFO	(IPP)	4x18.516+2x25.4	115	115	51	115	115	115				
69	Ashuganj 55 MW PP (Precision)	Gas	(NENP)	29 15*4	55	53	0	0	52.82	52.82				
70	Sonagazi 75 MW Solar Plant	(Solar)	(EGCB)	1x75	75	75	72	0	70	0				
**	Impoprt (Tripura)		India		160	160	74	80	84	78				
	Cumilla Zone Total				**2914**	**2851**	**1713**	**1924**	**2752**	**2676**	**195**	**0**		
71	RPCL 210MW CCPP	Gas	(IPP)	4x35+1x70	210	210	0	0	210	210	210		Gas Shortage	
72	Jamalpur 115 MW PP (United)	HFO	(IPP)	12x9.87	115	115	59	95	105	105				
73	Mymensingh 200 MW PP (United)	HFO	(IPP)	21x9.780	200	200	116	182	200	200				
74	Muktagacha Solartech Energy Ltd	Solar	(IPP)	1x20	20	20	22	0	20	0				
75	Sarishabari 3 MW Solar Plant	Solar	(IPP)	1x3	3	3	2.2	0	2.1	0				
76	Sutiakhali 50 MW Solar PP	Solar	(IPP)	1x50	50	50	52.88	0	50	0				
77	Bhairob 54 MW PP	HFO	(IPP)	3x18.2	54	54	0	17	54.5	54.5				
78	Tangail 22 MW PP(PPGL)	HFO	(IPP)	4x6.7	22	22	0	24	22	22				
	Mymensing Zone Total				**674**	**674**	**252**	**318**	**664**	**592**	**210**	**0**		

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	29-Sep-26 (Yesterday) Actual Peak Generation (MW)		30-09-2026 (Today) Probable Peak Generation (MW)		29.09.26 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/Coal/oil/Water Limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
79	Fenchugonj CCPP Phase-1	Gas	(PDB)	2x32+1x33	97	70	39	40	40	40				
80	Fenchugonj CCPP Phase-2	Gas	(PDB)	2x35+1x35	104	90	29	30	40	40	60		Gas Shortage	
81	Kushiara 163 MW CCPP (KP)	Gas	(IPP)	1x109+1x54	163	163	0	0	0	0		163	Under maint.	
	Hobiganj 11MW PP Cofidence-E	Gas	(SIPP, REB)	4x2.90										
82	Shahjibazar GTPP Unit- 8 & 9	Gas	(PDB)	2x35	70	66	22	25	30	30		35	Unit-9 Under maint.	
83	Shajibazar 330 MW CCPP	Gas	(PDB)	2x110+1x110	330	330	139	139	140	140		191	Gt-2 Under maint.	
84	Sylhet 225 MW CCPP	Gas	(PDB)	1x142+1x89	231	231	100	100	100	100				
85	Sylhet 20 MW GTPP	Gas	(PDB)	1 x 20	20	20	0	0	0	0				
86	Shahjahanulla 25 MW PP	Gas	(CIPP, REB)	3x9.34	25	25	16	16	16	16				
87	Bibiana-II 341 MW CCPP (Summit)	Gas	(IPP)	1x222+1x119	341	341	261	250	341	341				
88	Bibiyana-III 400 MW CCPP	Gas	(PDB)	1x285+1x115	400	400	272	276	280	280				
89	Bibiyana South 383 MW CCPP	Gas	(PDB)	1x252+1x131	383	383	376	387	383	383				
90	Shahjibazar 100 MW GTPP	Gas	(PDB)	1x100	100	100	0	0	0	0		100	Under maint.	
91	Shahjibazar 86MW PP (Shahjibazar)	Gas	(NENP)	32x2.90	86	86	76	80	81	81				
92	Moulvibazar 10 MW Solar Power Plant	Solar	IPP	1*10	10	10	10	0	0	0				
	Sylhet Zone Total				**2360**	**2315**	**1340**	**1343**	**1451**	**1451**	**60**	**489**		
	Bheramara GTPP Unit- 3	HSD	(PDB)	1 x 20			0	0	0	0				
93	Bheramara 410 MW CCPP	Gas	(NWPGCL)	x 278+1 x 13	410	410	0	0	410	410	410		Gas Shortage	
94	Faridpur 50 MW Peaking PP	HFO	(PDB)	8x6.98	54	54	0	27	32	32				
95	Gopalganj 100 MW Peaking PP	HFO	(PDB)	16x6.98	109	109	0	36	50	50				
96	Khulna 225 MW CCPP	HSD/ Gas	(NWPGCL)	1 x 150+1x75	230	230	0	0	230	230				
97	Rupsha 105 MW PP (Orion rupsha)	HFO	(IPP)	6x18.445	105	105	0	17	105	105				
98	Madhumati 100 MW PP	HFO	(NWPGCL)	6x18.415	105	105	15	105	105	105				
99	Mongla Orion 100 MW Solar PP	Solar	(IPP)		100	100	89	0	90	0				
100	Maitree Super Thermal 1320 MW PP (U-1)	Coal	(BIFPCL)	2x617	1234	1148	750	1072	750	750				
100	Khulna 330 MW CCPP	Gas/HSD	(BPDB)	1x220+1x116	336	336	0	235	330	330				
**	Rupsha 800 MW CCPP	Gas/HSD	(NWPGCL)										Commissioning running	
**	Bheramara (HVDC)		India		1000	1000	892	769	1000	1000				
**	Nepal		Nepal		40	40	0	0	40	40				
	Khulna Zone Total				**3723**	**3637**	**1746**	**2261**	**3142**	**3052**	**410**	**0**		
101	Barisal 110 MW PP (Summit)	HFO	(IPP)	7 x 17.076	110	110	80	96	110	110				
	Bhola 33 MW PP (Venture)	Gas	(NENP)	1x34.50			0	0	0	0				
102	Bhola 225 MW CCPP	Gas	(PDB)	2x63+1x68	194	194	114	115	120	120				
103	Payra 1320 MW TPP	Coal	(BCPCL)	2x622	1244	1086	300	300	300	300		786	Under maint	
104	Potuakhali 150MW PP (UPPL)	HFO	(IPP)	x18.415+1x9.7	150	150	35	90	150	150				
105	Barisal Electric 307 MW	Coal	(IPP)	1x307	307	307	280	280	307	307				
106	Barisal 1 MW Solar PP	Solar	(BPDB)	1x1	1	1	0.65	0	1	0				
107	Bhola 220MW CCPP (Nutan Bidyut BD Ltd)	Gas/HSD	(IPP)	2x75+1x70	220	220	220	220	220	220				
108	Patuakhali 1320 MW (RNPL)	Coal	RPCL	660*2	1244	1244	1000	1100	1000	1100	144		Coal Shortage	
	Barishal Zone Total				**3470**	**3312**	**2030**	**2201**	**2208**	**2307**	**144**	**786**		
109	a) Baghabari 71 MW GTPP	Gas	(PDB)	1 x 71	71	71	0	0	0	0	71		Gas Shortage	
	b) Baghabari 100 MW GTPP	Gas	(PDB)	1 x 100	100	100	0	0	0	0		100	Under maint.	
110	Baghabari 50 MW Peaking PP	HFO	(PDB)	6x8.9	52	52	21	29	32	32				
111	Bera 70 MW Peaking PP	HFO	(PDB)	9x8.29	71	71	0	0	32	32				
112	Chapainawabganj 100 MW Peaking PP	HFO	(PDB)	12x8.924	104	104	0	50	100	100				
113	Katakhali 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	0	40	40				
114	Santahar 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	33	34	34				
115	Sirajgonj 225MW CCPP Unit-1	Gas	(NWPGCL)	1x150+1x75	210	214	145	132	214	214				
116	Sirajgonj 225MW CCPP Unit-2	Gas	(NWPGCL)	1x150 + 1x75	220	220	0	0	220	220	220		Gas Shortage	
117	Sirajgonj 225MW CCPP Unit-3	Gas	(NWPGCL)	1x141+1x79	220	220	0	0	220	220	220		Gas Shortage	
118	Sirajgonj 400 MW CCPP Unit-4	Gas	(IPP)	1x282+1x132	414	414	414	345	413.79	413.79				
	Ullapara 11 MW PP (Summit)	Gas	(SIPP, REB)	4x2.90										
119	Natore 52 MW PP (Rajlanka)	HFO	(IPP)	6x8.92	52	52	0	0	52.2	52.2				
120	Bagura 113 MW (Confidence) U-1	HFO	(IPP)	6*18.55	113	113	55	113	113	113				
121	Bagura 113 MW PP (Confidence) U-2	HFO	(IPP)	6x18.55	113	113	45	113	113	113				
	Amnura 50 MW PP(Sinha)	HFO	(NENP)	7x7.79										
122	Sirajgonj 6.55 MW Solar	Solar	(NWPGCL)	1x6	6	6	5.91	0	6	0				
123	Sirajganj 68 MW Solar Park	Solar	(IPP)	68	68	68	66	0	61	0				
124	Pabna Solar 100 MW	Solar	(IPP)	100	100	100	110	0	100	0				
125	Sirajgonj 2 MW Wind Power Plant	Wind	(BPDB)		2	2	0	0	0	0				
126	Pabna 64 MW Solar Plant				65	65	57.33	0	51.42	0				
127	Adani Power Jharkhanda Ltd		(Import)	2x748	1496	1436	824	834	500	500		602	Under maint	
	Rajshahi Zone Total				**3577**	**3521**	**1743**	**1649**	**2302**	**2084**	**511**	**702**		
128	Barapukuria TPP Unit-1 &2	Coal	(PDB)	2x 125	250	170	0	0	0	0		170	Under maint U-2	
129	Barapukuria 275 MW TPP Unit-3	Coal	(PDB)	1 x 274	274	274	154	155	160	160		119	ID Fan Problem	
130	Rangpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	20	20				
131	Rangpur 113 MW PP (Confidence)	HFO	(IPP)	7*16x 2*3	113	113	34	113	113	113				
132	Saidpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	0	0				
133	Majipara, Tatulia 8 MW Solar PP (Sympa Power)	Solar	(IPP)	1 x 8	8	8	1.6	0	5	0				
134	Thakurgaon 115MW PP (Energypac)	HFO	(IPP)	6*20	115	115	112	115	115	115				
135	Lalmonirhat 30 MW Solar (Intraco)	Solar	(IPP)	1*30	30	30	36	0	30	0				
136	Teesta Solar Limited	Solar	(IPP)	1 x 200	200	200	146	0	180.18	0				
137	Saidpur 150 MW Simple Cycle Power Plant	HSD	PDB	1*150	162	162	0	165	0	0				
	Rangpur Zone Total				**1192**	**1112**	**484**	**548**	**623**	**408**	**0**	**289**		
	Sub-total: Plants in operation				**29593**	**28793**	**14863.8**	**16682**	**22827**	**22254**	**3970**	**2791**		
(B) Plants under long term maintenance/ contract expired														
	Sub-Total: Plants under long term maintenance/ contract expired					0	0	0	0	0	0	0		
137	**Gross Total**				**29593**	**28793**	**14864**	**16682**	**22827**	**22254**	**3970**	**2791**		

(C) Actual data of 29.09.26 Yesterday Tuesday :

01.	Max. Demand at eve. peak (Generation end)	:	17913	MW, at =	19:00 Hr.
02.	Evening-peak Generation (Generation end)	:	16682	MW, at =	21:00 Hr.
03.	Highest Generation (Generation end)	:	16682	MW, at =	21:00 Hr.
04.	Day Peak Demand	:	16295	MW, at =	12:00 Hr.
05.	Day-peak Generation (Generation end)	:	14864	MW, at =	12:00 Hr.
06.	Minimum Generation (Generation end)	:	14074	MW, at =	08:00 Hr.
	Evening Peak Load-shed (Sub-station end)	:	978	MW, at =	08:00 Hr.
07.	Generation shortfall at evening peak due to :	:			
	a) Gas/LF limitation	:	3970	MW	
	d) Coal supply Limitation	:	0	MW	
	b) Low water level in Kaptai lake	:	0	MW	
	c) Plants under shut down/ maintenance	:	2791	MW	
08.	Total Energy (Generation + Import)	:	362.70	MKWh	
	By Gas = 124.399 MKWH	By Oil =	68.460 MKWh		
	By Coal = 116.406 MKWH	Hydro&Wind=	5.506 MKWh		
	By Solar= 5.033 MKWH	Imported=	42.895 MKWh		
09.	Total Gas Supplied	:	898	MMCFD	

10. Zone wise Demand and Load-shed at Evening Peak (Sub-station end) :

Zone	Demand MW	Supply MW	Load Shed MW	Zone	Demand MW	Supply MW	Load Shed MW
Dhaka	6157	6041	116	Mymensingh	1510	1188	322
Chattogram	1376	1376	0	Sylhet	827	660	167
Khulna	2032	2022	10	Barishal	559	559	0
Rajshahi	1732	1579	153	Rangpur	1127	1009	118
Cumilla	1738	1646	92				
				Total	17058	16080	978

11.	Fuel cost :	(a) Gas =	431018445	Taka	(c) Coal =	834167236 Taka
		(b) Oil =	1423270900	Taka	(d) Renewable	83845789 Taka
		(e)Import=	261925908	Taka	Total =	3034228279 Taka
12.	Maximum Temperature:		34.5			
13.	Energy Flow from East to West:		0			
14.	Energy Flow from West to East:		32092272.73			
15.	Power Flow during Peak Demand (W-E):		1235			
16.	Maximum Power Flow (W-E):		1798			

(D) Forecast of 30-09-2026 (Today) :

01.	Probable Maximum Demand at Day Peak:	15760.00 MW	04.	Probable Load Shed: 0 At evening peak (Sub-station end)
02.	Probable Maximum Demand at Evening Peak:	17870.00 MW	05.	Probable Total Energy Generation: 353.4648 MKWHr.
03.	Probable Maximum Generation at Evening Peak:	15562.44 MW	06.	Probable Maximum Temperature: 34.00°C

* Captive Power ** Imported Power

#Remarks: Highest Generation 17200 MW on 20-05-2026 at 21:00

(Md. Helalur Rahman)
Deputy Secretary, Generation